

ANEXA LA ACTUL ADITIONAL NR.
CALCUL AJUSTARE CONFORM OG 47/2022

NR. CONTRACT	DENUMIRE	VALOARE CONTRACT (lei cu TVA)	VALOARE REALIZATA (lei cu TVA) PANA LA DATA 14.04.2022	VALOARE REST CARE SE AJUSTEAZA (lei cu TVA) "Vo" (fara preturi)	ICCn (mar 2022)	ICC data de referinta (mai 2021)	Valoare Profit din oferta (lei fara TVA)	proport (valoare profit/valoare oferta) %	VALOARE AJUSTATA Vo	VALOARE FINALA CONTRACT (lei cu TVA)	DIFERENTA (lei cu TVA)
9343802.05.2021	Furnizare elemente prefabricate pentru executie foraj prefabricat	138.110,73	0	138.110,73	176,00	150,10	2.255,58	0,02	161.552,76	161.552,76	23.442,03
TOTAL CU TVA		138.110,73	0,00	138.110,73			2.255,58	0,02	161.552,76	161.552,76	23.442,03

*Formula de calcul conform OG 47/2022
 $V_e = V_o \times [(1-p) \times ICC_n / ICC_{data\ de\ referinta} + (p \times a)]$

EXECUTANT,
**ADMINISTRARE ACTIVE SECTOR 3
 PRESEANTE PROVIZORIU C.A.**

SECRETAR GENERAL
 DOMENIUL PUBLIC

DIRECTI
 Director
 FLORIN

DIRECTI
 Director
 IRINA

DIRECTIA ADMINI
 Consilier juridic

DIRECTIA ECONOM
 Director Executiv,
 OCTAVIAN GHETU

5